COMPLETION REPORT

1	Name of the work	Asphalting to main & cross roads in Jarakabanda Agrahara in W.No.12 S.S.D
2	Sanctioned Estimate No. & Date	EE/DD/FS/130/13-14
3	Head of Account which is chargeable	POW
4	Instrument Order NO. & Date	EE/DD/WO/310/13-14
5	Name Of Contractor	Sri. B. Mohan Kumar, No. 237, 15th Cross, 2nd Stage, Mahalakshmi Layout, Bangalore.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	M.B 1698/11-12
8	Check Measurement of the Asst	Jaikyappa
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	N.R Rani
	b) Asst. Exe Engineer	Jaikyappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20,00,000	19778365	—	221635

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Rani. N.K. 29/6/16.
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದೊಡ್ಡಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bang... 57.

Scanned by CamScanner